

23 Edna St.
June 23, 1964

#26733 Henry Verroneau
W.S. #23 Edna St., S x Wood St.

Please install 1" copper service to
supply home. To replace 5/8" Ser.#14504
to be discontinued.

Measures of 1" curb stop:

S x S line Wood St.	158.8
---------------------	-------

E x W line Edna St.	7.2
---------------------	-----

N x N line house	5.6
------------------	-----

Main is 16 ft. E x W line
Work done June 24, 1964

48 ft. 1" cop: 16' out - 32' in.....	40.80
Labor.....	44.86
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Drilling machine use.....	5.00
Compressor use.....	3.00
Loader use.....	7.00
1 street cut: 5' x 2 $\frac{1}{2}$ ' Warrenite.....	
1 sidewalk cut: 12' x 8' Cement.....	
1 4" x 1" Mueller D.S. Clamp, H-10522.....	