

Tel: 7-9224

54 Hawthorn St.

June 23, 1964

#26734

David H. Goldys

S.S.#54 Hawthorn St., E x Cottage St.

Please install 1" Copper service to supply cottage. Replaces Ser.#21967 to be discontinued.

Measures of 1" Curb Stop:

W x W line Irving St. 9.5

N x S " Hawthorn St. 6.8

E x W " House 6.7

Main is 14 ft. N x S line

Work done August 14, 1964

(over)

|                         |                     |       |
|-------------------------|---------------------|-------|
| 64 ft. of 1" cop.:      | 50' ins. 14' out.   | 54.40 |
| Labor:                  |                     | 33.76 |
| 1 1" corporation, fi    | 38 - Red Hed.       |       |
| 1 1" cop. to cop. stop, | fi . 15.            |       |
| 1 Caldwell stop box,    | complete - long.    |       |
| Carting.                |                     | 5.--  |
| Tapping machine use.    |                     | 5.--  |
| 1 street out:           | 5' x 2½' Warrenite. |       |
| 1 sidewalk out:         | 10' x 4' Cement     |       |
| Compressor use.         |                     | 3.--  |