

#26735

June 24, 1964

Elmwood Enterprises Inc.

S.S.R. Parker St., E x Robert St.

Please install 1" copper service to
supply duplex. Street line only.

Measures of 1" Curb Stop:

E x E line Roberts St.	158.9
N x S " Parker St.	6.6

Line Service

Main is 14 ft. N x S line

Work done June 25, 1964

(over)

14' of 1" copper: Main to line. . . .	11.90
Labor.	22.26
1 1" corporation, fig. 438 - R. H. . . .	
1 1" cop. to cop. stop, fig. 425 - R. H. . .	
1 Caldwell stop box, complete - long . .	
Carting.	5.--
Tapping machine use.	5.--
Loader use.	7.--
1 street cut: 6' x 2 1/2' Bit. Gravel . .	
1 sidewalk cut: 10' x 2 1/2' dirt . . .	