

18 Brookfield Centre, Framingham, Mass.

June 29, 1964

#26737 Marcelline Oliver

N.S. Durfee St., E x Turner St.

Please install 3/4" copper service
to supply bungalow. Lay with drain.

Measures of 3/4" Curb Stop:

W x W line Caroline St. (South) 29.00

S x W " Durfee St. 6.3

W x E " House 6.5

Main is 26 ft. S x N line

Laid with drain

Work done July 2, 1964

(over)

51' of 3/4" cop.:	26' out. 25' ins..	\$	31.62
Labor.		\$	36.48
1 3/4" corporation, fig. 438 - R. H.		\$	
1 3/4" cop. to cop. stop, fig. 415.		\$	
1 Caldwell stop box, complete - long.		\$	
Carting.		\$	5.00
Tapping machine use.		\$	3.00
Compressor use.		\$	3.00
Loader use.		\$	7.00
1 st. cut: 5' x 2' Warrenite		\$	