

Tel: 3-2361

30 Collins St.

July 1, 1964

#26741

Ronald Taylor

E.S. Turner St., N x Durfee St.

Please install 1" Copper service to
supply house. Lay with drain.

Measures of 1" Curb Stop:

N x N line Durfee St.	351.6
W x E " Turner St.	8.2
S x S " House	3.8

Main is 30 ft. W x E line

Laid with drain

Work done July 2, 1964

(over)

49' of 1" cop.: 30' out. 19' ins...	\$	41.65
Labor.	\$	36.48
1 1" corporation, fig. 438 - A. H...	\$	
1 1" cop. to cop. stop, fig. 415. . .	\$	
1 Caldwell Stop Box, complete - long.	\$	
Carting.	\$	5.--
Drilling machine use	\$	5.--
Compressor use.	\$	3.--
Loader use.	\$	7.00
1 st. cut: 5' x 2 1/2' Warrenite. . .	\$	
1 8"x1" H-10531 Mueller D. S. Clamp .	\$	