

P. O. Box 1057, No. Station

July 8, 1964

#26745

L & S Concrete, Inc.

E. S. Lambeth St., N x Tarkiln Hill

Please install 4" cast iron cement lined service to supply ready-mix concrete plant. Main to be extended.

Measures of 4" All Bell Gate Valve:

N x N line Tarkiln Hill Rd.	289.3
E x W " Lambeth St.	19.3
N x S " Meter Box	2.0
W x W <u>x</u> " Meter Box	63.4

Main is 32 ft. W x E line

Work done August 27 & 28, 1964

(over)

66' of 4" Cast iron Gen. Lin. Pipe.	\$	11.00
31' outside. 35' inside		
Labor.		90.24
1 8"x8"x4" tee, All Bell, Gen. Lin.	\$	
1 4" Darling O-ring All Bell Gate Valve		
1 4" C. I gate box, complete - 209 lbs		
Carting.	\$	10.00
18 lbs. Mineraload	\$	
1 lb. Braided Jute	\$	
2 4" spigot pipe clamp.		5.--
1 set of washers and nuts (2 each)		.50
Supervision.	\$	26.69
Loader.	\$	14.--