Tel: 6-9852 July 24, 1964 Dutler St.

#26752 Garl P. Pimental

5. E. Cor. Brock Ave. & Saymour St.

Please install 1" copper service to supply restaurant. Will notify when ready-service from Seymour St.

Measures of 1" ourb Stop:

N x S 3 Seymour St.

ExW "Building Main is 14 ft. N x S line

Work done August 10, 1964

(over)

32.7

22' of 1" cop : 14 out: - 8 ins ... 1-1° corporation, fig. 438 - Red Hed. 26.64 1-1" cop. to com. stop. fin. 415. . 1 Caldwell stop box, complete - long. Carting. . . . Tapping machine use. . . Loader use. . . Compressor use. 5 x 24 Warrenite . . al sidewalk out: 4 * 2 25 Cement. . Cost of one 6"x1" Mueller D. S. Clamp. "Due to a main pipe leak which developed while installing this service an Adams Repair Service Clamp was used instead.