

P.O.Box 384

July 27, 1964

#26755

Marine Products Corp.

N.S.Homer's Wharf, E x Front St.

Please install 2" Copper service to supply fillet plant. Tap 3" main in Homer's Wharf.

Measures of R-144 Caldwell Gate Box:

E x E line Front St.	538.2
E x W " Building	79.6
S x Building	36.3

Work done August 7, 9 & 10, 1964

(over)

36 ft. of 2" cop.: main to 4' outside building.	\$ 74.16
Labor.	\$ 62.76
1 - 3"x3"x2" copper tee, All Bell.	\$ 7.25
2 - 3" cop. to cop. cplgs. - slip.	\$ 5.76
@ 2.88 ea.	\$ 5.76
3 - 2" cop. to cop. cplgs. @ 1.23 ea.	\$ 3.69
1 ft. of 3" cop. tubing type K, soft.	\$ 3.67
1 2" Ecciseal Mueller Valve #H15201.	\$
R-144 Caldwell Valve Box, complete.	\$
1 street cut: 8" x 2 1/2" Warrenite	\$
Carting.	\$ 10.00
Supervision.	\$ 26.70
Loader use.	\$ 7.00
Owner supplied & installed 10 ft. of 2" copper from 4 ft. outside building to meter inside.	