

Lot 185

22 Tarkiln Hill Rd.

July 31, 1964

#26766

D.J. Realty

E.S. Pine Hill Dr., S x Long View Rd. (S)

Please install 1" copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

S x S line Long View Rd. (S) 382.1

W x E line Pine Hill Drive 5.0

S x S line 837 Pine Hill Drive 84.5

S x Pole #10558 W. S. Pine Hill Drive 43.9

Line Service

Main is 36 ft. W x E line

Work done October 28, 1965

37 ft. 1" copper: Main to line.....	\$	37.00
Labor.....	\$	17.72
1 1" Corporation, fig. 438, R.H.....	\$	
1 1" Cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long...	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Motocrane use.....	\$	10.50
2 1" meter couplings...@ 2.25 ea.....	\$	4.50

Trench backfilled by owner