

Lot 184

22 Barkiln Hill Rd.

July 31, 1964

#26767

D.J. Realty

E.S. Pine Hill Dr., S x ~~Long View Rd.~~

S x Long View Rd. (S)

Please install 1" copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

N x N line Pine Hill Court	240.7
W x E line Pine Hill Drive	5.5
N x S line house	3.8
W x W line house	34.4

Work done October 27, 1965

Main is 14 ft. E x W line

38 ft. 1" cop: Main to line.....	\$	36.00
Labor.....	\$	16.36
1 1" Corporation, fig. 438, R.H.....	\$	
1 1" Cop. to mop. stop, fig. 415,.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Motocrane use.....	\$	10.50
Loader use.....	\$	7.00
1 1" copper coupling, A-1552.....	\$	
2 1" Meter couplings..@ 2.25 ea.....	\$	4.50

Owner dug and backfilled trench

Owner supplied and installed 38 ft. 1" copper
from property line to cellar