

239 Belleville Rd.

August 7, 1964

#26792

Anna Sitarz

S.S.Clifford St., E x Church St.

Please install 1" Copper service to
supply home. Lay with drain.

Measures of 1" Curb Stop:

E x E line Church St.	268.3
-----------------------	-------

N x S " Clifford St.	6.4
----------------------	-----

W x E " House	13.8
---------------	------

Laid with drain

Work done August 21, 1964

(over)

24' of 1" copper: 18' out. 6' in..	20.40
Labor.	17.94
1 1" corporation, fig. 438 - R. F. . .	
1 1" cop. to cop. stop, fig. 415 . .	
1 Caldwell stop box, complete - long	
Carting.	5.00
Tapping machine use.	5.00
Loader use.	3.50