

Tel: 5-1028

555 Prescott St.

August 24, 1964

#26799

Arlene Machado

N.E. Cor. Oliver & Holyoke Sts.

Please install 1" copper service to
supply bungalow. Main to be extended. 50¢
AGREEMENT. 50¢ AGREEMENT.

Measures of 1" Curb Stop:

N x N line Holyoke St.	59.2
W x E " Oliver St.	8.0
N x S " House	1.2

Main is 32 ft. W x E line

Work done September 30, 1964

(over)

62' of 1" cop.: 32' out. 30' ins...	52.70
Labor.	18.06
1 1" corporation, fig. 438 - Red Red	
1 1" cop. to cop. stop, fig. 415. . .	
1 Caldwell stop box, complete - long.	
Motorcrane use.	10.50
Carting.	5.--
Tapping machine use.	5.--
Loader use.	7.--
Compressor use.	3.--
1 street cut: 20' x 2½' Bit. Gravel.	
1 sidewalk cut: 10' x 2½' dirt. . .	