

Tel: 6-1518

6 Sears St.

August 31, 1964

#26803

John DeSouza, Jr.

S.W. Cor. Osborne St. & Cove Rd.

Please install $3/4$ " copper service to
supply used car lot. Will notify when ready.
In box on taker's land.

Measures of $3/4$ " Curb Stop:

S x S line Cove Rd.	82.4
E x W " Osborne St.	5.2
S x N " Meter Box	2.4
S x Meter Box	9.2

Main is 18 ft. E x W line

Work done October 14, 1964

(over)

24' of 3/4" cop.: 18' out. 6' ins.	14.80
Labor.	14.40
1 3/4" corporation, fig. 438 - R. H.	8
1 3/4" cop. to cop. stop, fig. 415.	8
1 Caldwell stop box, complete - long.	8
Carting.	5.--
Tapping machine use.	3.--
Loader use.	10.50
1 sidewalk cut: 10' x 2 1/2' dirt	
1 street cut: 8' x 2 1/2' dirt	