

Tel: 3-7007

15 Warren St.

#26807

Sept. 8, 1964

John F. Rapoza

S.S. Portland St., E x Fort St.

Please install $3/4$ " copper service
to supply bungalow. On existing main - lay with
drain. 25¢ AGREEMENT.

Measures of $3/4$ " Curb Stop:

E x E line Fort St.	116.7
N x S line Portland St.	5.7
E x W line house	1.5

Laid with drain

Main is 14 ft. N x S line

Work done December 23, 1964

42 ft. 3/4" cop: 14' out - 28' in.....	\$	30.24
Labor.....	\$	36.96
1 3/4" corporation, fig. 438, R.H.....	\$	
1 3/4" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Drilling machine use.....	\$	3.00
Loader use.....	\$	7.00
1 8" x 3/4" Mueller D.S. Clamp, H-10531...	\$	