

35 Emerson St.

September 2, 1964

#26810

Mrs. Arthur McGaughey

W.S. Ayer St., S x Sawyer St.

Please install 1" copper service to
supply bungalow. On existing main.

Measures of 1" Curb Stop:

S x S line Loftus St.

497.0 ft.

E x W " Ayer St.

7.7 ft.

S x N " House

4.5 ft.

Main is 18 ft. E x W line

Work done October 15, 1964

(over)

56' of 1" cop.: 18' out. 38' ins.	\$ 47.60
Labor.	\$ 19.02
1 1" corporation, fig. 438 - Red Hed	8
1 1" cop. to con. stop, fig. 415. . . .	8
1 Caldwell stop box, complete - long.	8
Garting.	5.--
Tapping machine use.	5.--
Motocrane use.	7.--
Loader use.	3.50
1 Street cut: 8' x 24' Bit. Gravel . .	
1 Sidewalk cut: 10' x 24' dirt . . .	