

Tel: 4-1654

275 Russells Mills Rd. So. Dart.

Sept. 16, 1964

#26811

John Kourafas

S. Speckham St., W x Summer St.

Please install 1" copper service to
supply two-family house. Lay with drain-moved
from 133 Cedar Grove St.

Measures of 1" curb stop:

W x W line Summer St.	110.0
-----------------------	-------

W x S line of Peckham St.	8.4
---------------------------	-----

E x E line of house	0.6
---------------------	-----

Main is 18 ft. N x S line

Work done October 28, 1964

Laid with drain

39 ft. of 1" cop: 19' out - 21' in.....	\$	33.15
Labor.....	\$	28.80
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long...	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00