

tel: 6-2565

153 Collette St.

Sept. 16, 1964

#26812

Manuel Cardoza

N.S.#149 Collette St., E x No. Front
St.

Please install $3/4$ " copper service
to supply 3-family home. Lay with drain-moved
house from 197 No. Front St.

Measures of $3/4$ " Curb Stop:

E x E line No. Front St.	217.0
S x N " Collette St.	6.9
E x W " House	4.7

Main is 26 ft. S x N line

Laid with drain

Work done October 7, 1964

(over)

37' of 3/4" copper tubing : 26' Out. 1'	
. . 11' ins.	\$ 22.94
Labor.	\$ 34.92
1 3/4" corporation, fig. 438 - Red Hed.	\$
1 3/4" cop. to cop. stop, fig. 415. . .	\$
1 Caldwell stop box, complete - long. .	\$
Carting.	\$ 5.00
Tapping machine use.	\$ 3.00
Loader use.	\$ 10.50
Compressor use.	\$ 1.50
1 street cut: 5' x 2' Warrenite. . . .	\$