

Tel: 4-2252

159 Barle St.

Sept. 21, 1964

#26816

Andrew Stefanik

S.W.Cor. Flint & Daniel Sts.

Please install 1" copper service to
supply bungalow. Lay with drain.

Measures of 1" Curb Stop:

S x S line Daniel St.

44.3

E x W " Flint St.

5.8

S x N " House

1.8

Main is 14 ft. E x W line

Work done November 10, 1964

(over)

42' of 1" Cop.:	14' out.	28' ins.	\$	39.48
Labor.				14.08
1 1" corporation,	fig. 438	- Red Red		
1 1" cop. to cop. stop,	fig. 415	- R.H.		
1 Caldwell stop box,	complete	- long.		
Carting.			\$	5.00
Tapping machine use.			\$	5.00
Motorcrane use.			\$	3.50
Loader use.			\$	3.50