

Lot 103

535 Barnard St.

September 30, 1964

#26825

Tower Construction Co.

S.S. Westgate St., W x Barnard St.

Please install 1" copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

W x W line Barnard St.	462.5
N x S line Westgate St.	8.0
E x W line house	13.2

Main is 18 ft. N x S line

Work done November 13, 1964

41 ft. of 1" cop: 18' out - 23' in.....	\$	38.54
Labor.....	\$	14.06
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Motocrane use.....	\$	7.00
Loader use.....	\$	3.50