

Lot 104

535 Barnard St.

September 30, 1964

#26826

Tower Construction Co.

S.E. Cor. Westgate & Morton Ave.

Please install 1" copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

W x W line Barnard St.	548.7
N x S line Westgate St.	8.0
E x Center of Hydrant	40.3

Line Service

Main is 18 ft. N x S line

Work done November 13, 1964

W x E line house	13.0
------------------	------

18 ft. of 1" cop: Main to line.....	\$	16.92
Labor.....	\$	14.08
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Motocrane use.....	\$	3.50
Loader use.....	\$	3.50

20 ft. copper inside