

Lot ~~118~~ 122

535 Barnard St.

Sept. 30, 1964

#26832

Tower Construction Co.

N.S. Westgate St., W x Barnard St.

Please install 1" copper service
to supply bungelow. Main to be extended.

Measures of 1" Curb Stop:

W x W line Barnard St.

568.4

S x N " Westgate St.

7.5

E x W " house

19.0

Main is 32 ft. S x N line

Work done November 24, 1964

Line Service

Terminus of 8" C. I. pipe is 14.4' (over)
of this service (hydrant at terminus)

32' of 1" cop.: Main to prop. line..	\$	30.08
Labor.	\$	20.76
1 - 1" corporation, fig. 438 - R. H.	\$	
1 - 1" cop. to cop. stop, fig. 413.	\$	
1 - Caldwell stop box, complete-long.	\$	
Carting.	\$	5.00
Tapping machine use.	\$	5.00
Loader use.	\$	10.50

22 ft. 1" copper inside