

195 Hersom St.

October 7, 1964

#26835

Stanley J. Dzioba

S.E. Cor. Jocelyn & Stratford Sts.

Please install 1" copper service
to supply bungalow. Will notify when ready.
Service from Stratford St.

Measures of 1" Curb Stop:

E x E line Jocelyn St.	44.5
N x S line Stratford St.	6.5
W x E line house	1.0

Main is 18 ft. N x S line

Work done October 19, 1964

37 ft. of 1" cop: 18' out - 19' in.....	\$	31.45
Labor.....	\$	29.28
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	14.00
1 street out: 6' x 2½' Warrenite.....	\$	
1 sidewalk out: 10' x 2½' Dirt		