

Tel: 3-7141

83 Whitman St.

October 20, 1964

#26841

Mrs. Rosaria Fernandes

S.S.#66 Whitman St., W x Hope St.

Please install 1" copper service to supply 2½ family home. House moved from 52 Kenyon St. Lay with drain.

Measures of 1" Curb Stop:

W x W line Hope St.

161.5

N x S " Whitman St.

8.5

W x E " House

8.0

Main is 18 ft. N x S line

Laid with drain

Work done November 25, 1964

(over)

31' of 1" cop.: 18' out. 13' ins....	\$	29.14
Labor.	\$	25.32
1 1" corporation, fig. 438 - Red Hed .	\$	
1 1" cop. to cop. stop, fig. 415. . .	\$	
1 Caldwell stop box, complete - long.	\$	
Carting.	\$	5.00
Tapping Machine use.	\$	5.00
Loader use.	\$	7.00