

Tel: 5-6176

96 Irvington St.

Oct. 27, 1964

#26845

Mrs. Alfred Dupre

N.W.Cor. Wildwood Rd. & Natick St.

Please install 1" copper service to
supply bungalow. Lay with drain.

Measures of 1" Curb Stop:

N x N line Natick St.	20.8
-----------------------	------

E x W " Wildwood rd.	4.9
----------------------	-----

N x S " House	11.5
---------------	------

Main is 18 ft. E x W line

Laid with drain

Work done December 18, 1964

(over)

48" of 1" cop.: 18" out. 30" ins.	\$ 45.12
Labor.	\$ 25.22
1 1" corporation, fig. 438 - Red Hed	\$
1 1" cop. to cop. stop, fig. 415. . .	\$
1 Caldwell stop box, complete - long	\$
Carting.	\$ 5.--
Drilling Machine Use	\$ 5.--
1 8"x1" Mueller D. S. Clamp #H-10531	\$
Loader use.	\$ 7.--
Compressor use.	\$ 1.50