

Tel: 30971

#26847

October 28, 1964

Elsie Medeiros

N.E. Cor. Duchess & Watson Sts.

N.

Please install 1" copper service
to supply bungalow. ~~Lay with drain.~~ From
Watson St.

Measures of 1" Curb Stop:

N x N line Duchess St.

30.5

W x E " Watson St.

6.2

S x S " House

7.5

Main is 26 ft. W x E line

Work done July 9, 1965

(over)

76' of 1 " cop.:	26' out.	50' ins.	\$	76.00
Labor.			\$	36.00
1 1" corporation,	fig. 438	- Red Hed	\$	
1 1" cop. to cop. stop,	fig. 415		\$	
1 Caldwell stop box,	complete	- long.	\$	
Carting.			\$	5.--
Tapping machine use.			\$	5.--
Loader use.			\$	10.50
1 street cut:	8' x 2'	Warrenite.	\$	
1 sidewalk cut:	8' x 2'.	Dirt.	\$	