

tel: 4-8821

6 Newton St., Fairhaven

Nov. 20, 1964

#26860

Gualdino Ferreira

S.E. Cor. Diman & Webster Ct.

Please install 1" Copper service
to supply three-family house. Lay with
drain. House moved from 167 Cedar Grove St.

Measures of 1" Curb Stop:

S x S line Webster Ct.	40.9
------------------------	------

W x E line Diman St.	7.0
----------------------	-----

S x S line house	3.7
------------------	-----

Main is 32 ft. W x E line

Work done March 17, 1965

52 ft. of 1" cop: 32' out - 20' in.....	\$ 48.88
Labor.....	\$ 78.36
1 1" corporation, fig. 438, R.R.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 10.50
Compressor use.....	\$ 6.00
1 street cut: 21' x 2' Warrenite.....	\$