

R.F.D.#4, Box 88 Highland St., Middleboro, Mass.

November 30, 1964

#26865

John Szwaia

N.S. Pequot St., E x Morton Ave.

Please install 1" Copper service to
supply bungalow.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.

456.3

S x N " Pequot St.

7.5

W x E " House

2.4

Main is 32 ft. S x N line

Work done January 5, 1965

(over)

56' of 1" cop.: 32' out, 24' ins.	52.64
Labor.	69.12
1 1" corporation, fig. 438 - Red Rod	
1 1" cop. to cop. stop, fig. 415	
1 Caldwell stop box, complete - long	
Carting.	5.00
Drilling machine use.	5.--
Loader use.	10.50
Compressor use.	6.--
1 8" 1" Mueller D. S. Clamp #H-10531.	
1 street cut: 25' x 2' Bit, Gravel	
1 sidewalk cut: 10' x 2' Dirt	