

Tel: 9-6019

80 $\frac{1}{2}$ Forest St.

December 21, 1964

#26868

Janice L. DeSouza

W.S. Teresa St., N x Aquidneck St.

Please install 3/4" copper service
to supply bungalow. Lay with drain.

Measures of 3/4" Curb Stop:

N x N line Aquidneck St.	140.0
E x W " Teresa St.	7.9
N x S " House	23.0

Laid with drain

Main is 18 ft. E x W line

Work done February 15, 1965

(over)

40' of 3/4" cop.:	18' out.	22' ins.	\$ 28.80
Labor.			\$ 32.88
1 3/4" corporation,	fig. 438	- Red Head	\$
1 3/4" cop. to cop. stop,	fig. 415		\$
1 Caldwell stop box, complete - long			\$
Carting.			\$ 5.--
Tapping machine use. (drilling).			\$ 3.--
Loader use.			\$ 7.--
1 6"x3/4" Dresser #1120 Style 91 Saddle			\$