

Gil Martin, 22 Mary St.

Tel: 6-2283

Jan. 13, 1965

#26879

Ilidia DaRosa

S.E. Cor. Summit & Ruggles St.

Please install 1" Copper service
to supply bungalow. Main to be extended.

50¢ AGREEMENT.

Measures of 1" Curb Stop:

S x S line	Ruggles St.	49.7
W x E "	Summit St.	8.8
N x S "	House	14.2
W x W "	House	30.9

Main is 32 ft. W x E line

Work done February 10, 1965

(over)

60' of 1" cop.:	32' out.	28' ins.	\$	56.40
Labor.			\$	28.92
1 1" corporation,	fig. 438	- Red Hed	\$	
1 1" cop. to cop. stop,	fig. 415.		\$	
1 Caldwell stop box,	complete	- long	\$	
Carting.			\$	5.--
Tapping machine use.			\$	5.--
Motocrane use.			\$	10.50
Loader use.			\$	7.--
Compressor use.			\$	1.50
1 street cut:	14' x 2 1/2'	Bit. Gravel.	\$	
1 sidewalk cut:	10' x 2 1/2'	dirt	\$	