

Lot 253

22 Barkin Hill Rd.

February 12, 1965

#26894

D.J. Realty

N.S. Pine Hill Dr., Ex Long View Rd.

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

E x E line	Long View Rd.	324.6
S x N	" Pine Hill Drive	5.5
W x E	" House	23.5
S x S	" "	38.2

Main is 36 ft. S x N line

Work done October 27, 1965

(over)

36' of 1" cop.:	Main to property line.	\$	36.--
Labor.		\$	16.80
1 1" corporation,	fig. 438 - Red Hed	\$	
1 1" cop. to cop. stop,	fig. 415- R.H.	\$	
1 Caldwell stop box,	complete - long	\$	
Carting.		\$	5.--
Mueller B-100 Tapping Machine	use.	\$	5.--
Loader use		\$	7.--
1 1" cop. to cop. cplg.,	A-1552.	\$	
2 - 1" meter couplings @ 2.25 ea.		\$	4.50

Owner's plumber supplied and installed
 46 ft. of 1" copper tubing from the property
 line to meter inside the building.

Trench dug by Owner's Equipment