

Lot 124

22 Tarkiln Hill Rd.

February 12, 1965

#26906

D.J. Realty

W.S.Pine Hill Dr., S x Long View Rd.
(S)

Please install 1" Copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

S x S line Long View Rd. (S)	218.5
E x W line Pine Hill Drive	8.0
W x W line House (Lot 187)	71.7
S x Pole #10557 W. S. Pine Hill Drive	28.5
S x N LINE HOUSE	4.5
Line Service	

Main is 14 ft. E x W line

Work done October 28, 1965

15 ft. 1" copper: Main to line.....	\$	15.00
Labor.....	\$	12.84
1 1" Corporation, fig. 438, R.H.....	\$	
1 1" Cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
2 1" Meter couplings..@ 2.25 ea.....	\$	4.50

Trench dug and backfilled by owner