

Lot 122

#26908

22 Tarkiln Hill Rd.
February 12, 1965

D.J.Realty

W.S.Pine Hill Dr., S x Long View Rd(S)

Please install 1" copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

S x S line Long View Rd. (S)	51.5
E x W line Pine Hill Drive	5.5
W x W line 861 Pine Hill Drive	71.5
S x Pole #10556 - W. S. Pine Hill Drive	28.3
E x W line house	12.0
N x house	36.0

Frasier

Line Service

Main is 14 ft. E x W line

Work done October 28, 1965

15 ft. 1" copper: Main to line.....	\$	15.00
Labor.....	\$	12.84
1 1" Corporation, fig. 438, R.H.....	\$	
1 1" Cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
2 1" Meter couplings..@2.25 ea.....	\$	4.50

Owner supplied 32 ft. 1" cop. from line to
inside house
Trench dug and backfilled by owner