

Lot 118

22 Tarkiln Hill Rd.

February 12, 1965

#26912

D.J.Realty

S.S.Pine Hill Dr., E x Ridgewood
Rd.

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

E x E line Long View Rd.	419.2
N x S line Pine Hill Drive	5.5
E x W line house	21.0
N x N line house	35.5

Main is 14 ft. N x S line

Work done October 26, 1965

14 ft. 1" cop: Main to line.....	\$ 14.00
Labor.....	10.74
1 1" Corporation, fig. 438, R.H.....	\$
1 1" Sop to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Mueller Tapping machine use.....	5.00
Loader use.....	3.50
1 1" copper coupling, A-1552.....	\$
2 1" meter couplings,...@ 2.25 ea.....	4.50

Trench dug by owner only

Owner supplied and installed 36 ft. of 1" copper
from property line to inside cellar