

Tel: 6-6777

585 State Rd., No. Dart.

February 12, 1965

#26924

Pre-Bilt Construction Inc.

S.W. Cor. Tradewind & Gardner Sts.

Please install 1" Copper service
to supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

S x S line Gardner St.	48.8
E x W line Tradewind St.	6.9
S x N line house	24.5

Main is 14 E x W line

Work done April 8, 1965

39 ft. 1" cop: 14' out - 25' in.....	\$ 36.66
Labor.....	25.50
1 1" corporation, fig. 438 R.H.....	\$
1 1" cop. to cop.stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	1.50
1 sidewalk cut: 3' x 2' Dirt	
1 street cut: 8' x 2' Dirt	