

tel: 5-0511

19 Alfred St.

February 19, 1965

#26933

M.J. Trahan

E.S. Rochambeau St., S x Wood St.

Please install $3/4$ " copper service
to supply ranch home. Lay with drain.

Measures of $3/4$ " Curb Stop:

N x N line Brooklawn St. 228.6

W x E line Rochambeau St. 7.6

S x N line house 19.6

Laid with drain

Main is 32 ft. W x E line

Work done March 23, 1965

61 ft. 3/4" cop: 32' out - 29' in.....	\$	43.92
Labor.....	\$	37.32
1 3/4" corporation, fig. 438, R.H.....	\$	
1 3/4" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	3.00
Loader use.....	\$	10.50
Compressor use.....	\$	1.50
1 street cut: 5' x 2' Warrenite.....	\$	
1 3/4" copper coupling, A-1525.....	\$	