

Tel: 5-3989

#26934

February 19, 1965
Joseph P. Krisnosky

N.S. York St., W x Raymond St.

#9

Please install 3/4" copper service
to supply bungalow. On existing main. Lay
with drain. 50¢ AGREEMENT.

Measures of 3/4" Curb Stop:

W x W line Raymond St.

97.0

S x N line York St.

6.0

W x E line house

17.1

Service laid with drain

Main is 36 ft. S x N line

Work done March 25, 1965

57 ft. 3/4" cop: 36' out - 21' in.....	\$ 41.04
Labor.....	\$ 28.80
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 3.00
Loader use.....	\$ 10.50
Compressor use.....	\$ 1.50
1 street cut: 5' x 2' Bit. Gravel.....	\$