

Tel: 5-3263

1221 Phillips Rd.

Feb. 25, 1965

#26936

Gladys S.H. Sylvia

E.S.#1310 Phillips Rd., N x Church
St.

Please install $3/4$ " copper service
to supply cottage. Lay with drain-special
assessment(Phillips Rd.)

Measures of $3/4$ " Curb Stop:

S x 16" Main Gate, Manhole	7.1
W x E line Phillips Road	5.1
N x S line house	10.4

Main is 28 ft. W x E line

Work done April 22, 1965

93 ft. 3/4" cop: 28' out - 65' in.....	\$ 66.96
Labor.....	\$ 13.68
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 3.00

Trench dug and backfilled by owner's shovel.