

#26938

1126 Pequot St.
March 2, 1965
Peter Duff
N.S. Victoria St., W x Ashley Blvd.

Please install 1" Copper service
to supply Cape Cod Cottage. Lay with drain.

Measures of 1" Curb Stop:

W x W line Ashley Blvd.	126.3
S x N line Victoria St.	8.0
W x E line house	5.3

Laid with drain

Main is 32 ft. S x N line

Work done March 17, 1965

24 ft. of 1" cop: Main to curb stop.....	\$	22.56
Labor.....	\$	27.36
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Certing.....	\$	5.00
Tapping machine use.....	\$	5.00
1 street cut: 5' x 2' Bit. Gravel.....	\$	

Owner's plumber supplied and installed 31 ft. of
1" copper from curb stop to cellar

Trench dug and backfilled by D.P.W. equipment