

Tel: 2-3452

413 Cedar St.

March 9, 1965

#26944

Charles J. Calnan, Jr.

W.S.Tradewind St., S x Gardner St.

Please install 1" Copper service to
supply bungalow. Main to be extended.

Measures of 1" Curb Stop:

S x S line Gardner St.	154.7
E x W line Tradewind St.	6.9
N x S line house	8.9

Main is 14 ft. E x W line

Work done April 7, 1965

37 ft. of 1" cop: 14' out - 23' in.....	\$ 34.78
Labor.....	\$ 25.50
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 5.00
Loader use.....	\$ 7.00
1 sidewalk cut: 8' x 2' Dirt	
1 street cut: 6' x 2' Dirt	