

Tel: 6-5637

100 Rod.Fr.Blvd.

March 26, 1965

#26954

Louis P. Normand

E.S.Swan St., N x Apponegansett St.

Please install 3/4" Copper service
to supply bungalow. Lay with drain.

Measures of 3/4" Curb Stop:

N x N line Apponegansett St.	352.9
W x E " Swan St.	8.3
S x N " House	0.9

Main is 32 ft. W x E line

Laid with drain from the property line
to inside cellar

Work done April 8, 1965

(over)

77 ft. 3 1/4" cop.	33' out.	4 1/2' ins.	\$ 5.44
Labor			\$ 37.20
1 3 1/4" corporati n,	fig. 438 - R. Hed		\$
1 3 1/4" cop. to cop.	stop, fig. 415		.\$
1 Caldwell stop box,	complete - long		.\$
Carting			\$ 5.--
Tapping machine use.			\$ 3.--
Compressor use.			\$ 1.50
Loader use.			\$ 10.50
1 street cut: 22' x 2 1/2'	Warrenite		\$
1 sidewalk cut: 10' x 2 1/2'	dirt		