

Tel: 7-8371

29 Winsor Street

April 14, 1965

#26966

Everett Carreiro

N.S.Norwell St., E x Bolton St.

Please install 1" Copper service to supply bungalow. On existing main. Lay with drain if possible. 50¢ AGREEMENT.

Measures of 1" Curb Stop:

E x E line Bolton St.	163.1
S x N line Norwell St.	7.1
E x E line house	17.4

Main is 32 ft. S x N line

Work done May 19, 1965

65 ft. of 1" Cop: 32' out - 33' in.....	\$	65.00
Labor.....	\$	26.00
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	10.50
Compressor use.....	\$	1.50
1 street cut: 27' x 2' Bit. Gravel.....	\$	
1 sidewalk cut: 10' x 2' Dirt		