

P.O.Box 126 Division St. Station

April 23, 1965

#26971

Perini Corp.

West edge of existing overpass Braley  
Road & Route 140.

Please install 1" Copper service to  
supply service. No meter - flat charge.

Measures of 1" Curb Stop:

W x W line Overpass	22.9 ft.
N x S " Braley Road	3.9
E x E " Building	1.2

Main is 14 ft. N x S line

Work done April 23, 1965

(over)

17' of 1" cop.: 14' Main to property line; 3' above ground. . . . .	\$ 15.98
Labor. . . . .	\$ 27.36
1 1" corporation, fig. 438 - Red Hed..	\$
1 1" cop. to cop. stop, fig. 415. . . .	\$
1 Acushnet Stop Box, complete (used).	\$
Carting. . . . .	\$ 5.--
Tapping machine use. . . . .	\$ 5.--

Trench dug and back-filled by owner's  
equipment