

Tel: 5-6221

16 Covell St.

#26974

April 29, 1965

J.H.Louis LeBlanc

N.S.Covell St., E x Acushnet Ave.

Please install 1" Copper service to
supply cottage. Lay with drain.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	535.9
--------------------------	-------

S x N " Covell St.	9.2
--------------------	-----

E x W " House	1.4
---------------	-----

Laid with drain

Main is 32 ft. S x N line

Work done July 2, 1965

(over)

40' of 1" cop.: 32' out. 8' ins. . . .	\$ 40.00
Labor.	\$ 38.40
1 1" corporation, fig. 438 - Red Hed. . .	\$
1 1" cop. to cop. stop, fig. 415 . . .	\$
1 Caldwell stop box, complete - long . .	\$
Carting.	\$ 5.--
Tapping machine use.	\$ 5.--
Loader use	\$ 10.50
Compressor use	\$ 1.50
1 street cut: 7' x 2' Warrenite . . .	\$