

Tel.

1014 Dewey St.

May 5, 1965

#26976

Armand Sansoucy

N. S. Victoria St., E x Church St.

(West House) Main to be extended. 50¢

Please install $3/4$ " Copper Service to
supply $1\frac{1}{2}$ story cottage

Measures of $3/4$ " Curb Stop:

W x W line Wildwood Road 482.6

S x N line Victoria St. 8.0

W x E line house 3.5

Work done June 15, 1965

Main is 32 ft. S x N line

Service is tapped 6 ft. E x Terminus of Main

51 ft. of 3/4" cop: 32' out - 19' in.....	\$	38.76
Labor.....	\$	18.06
1 3/4" corporation, fig. 438, R.H.....	\$	
1 3/4" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	3.00
Motocrane use.....	\$	14.00
Loader use.....	\$	7.00
Compressor use.....	\$	1.50
1 street cut: 22' x 2 1/2' Dirt		
1 sidewalk cut: 10' x 2 1/2' Dirt		