

464 Allen St.

May 11, 1965

#26983 Flora M. Roderick
S. S. #464 Allen St., at Winter St.

Please install 1" Copper Service to
supply home. To replace 5/8" Service
#8927 to be discontinued

Measures of 1" Curb Stop:

E x E line Winter St. 26.7

N x S line Allen St. 5.9

W x E line house 12.6

Main is 16 ft. N x S line

Work done June 8, 1965

35 ft. of 1" cop: 16' out - 19' in.....	\$ 35.00
Labor.....	72.96
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Compressor use.....	4.50
1 street cut: 5' x 2' Warrenite.....	
1 sidewalk cut: 6' x 4' Cement.....	