

Tel. 2-4455 171 Tinkham St.

May 13, 1965

#26984 Robert D. Dupont
E. S. Lawrence St., N x Brockton St.

Please install 1" copper service to
supply duplex home. Main to be extended.
50¢

Measures of 1" Curb Stop:

N x N line Brockton St.	381.5
W x E " Lawrence St.	7.2
S x N " House	4.9
W x W " Foundation	28.2

Main is 32 ft. W x E line

Work done June 11, 1965

(over)

67' of 1" cop.:	32' out.	35' ins.	..	\$	67.00
Labor.	..	..	..	\$	19.92
1 1" corporation,	fig. 438	- Red Hed	..	\$	
1 1" cop. to cop. stop,	fig. 415	-R.H.	..	\$	
1 Caldwell stop box,	complete	- long	..	\$	
Carting.	..	..	..	\$	5.--
Tapping machine use.	..	..	..	\$	5.--
Loader use.	..	..	..	\$	14.--
1 st. out:	21' x 2 $\frac{1}{2}$ '	Pen. Mac.			
1 sidewalk out:	10' x 2 $\frac{1}{2}$ '	dirt			