

July 21, 1965

#26587 Richard Padelford

W.S. Whitlow St., N x Durfee St. Lot #4

Please install 1" Copper Service to supply
home.

Measures of 1" Curb Stop:

N x N line Durfee St.	237.5
E x W line Whitlow St.	6.7
N x S line house	8.9

Main is 18 ft. E x W line

Work done July 26, 1965

49 ft. of 1" cop: 18' out - 31' in.....	\$ 49.00
Labor.....	30.48
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Tapping machine use.....	5.00
Loader use.....	17.50
Compressor use.....	1:50
1 sidewalk cut: 10' x 2' Dirt	
1 street cut: 8' x 2' Pen. MacAdam.....	