

207 Eugenia St.

June 1, 1965

#26988

Henri L. Valois

S. W. Cor. Bartlett & Winston Sts.

Please install 1" Copper Service to
supply bungalow. Main to be extended. 50¢

Measures of 1" Curb Stop:

N x N line Lucy St.	145.5
E x W " Bartlett St.	7.5
N x S " House	5.0

Main is 14 ft. E x W line

Work done June 17, 1965

(over)

38' of 1" cop.: 14' out. 24' ins.	\$	38.00
Labor.	\$	9.52
1 1" corporation, fig. 438 - Red Hed	\$	
1 1" cop. to cop. stop, fig. 415	\$	
1 Caldwell stop box, complete - long.	\$	
Carting.	\$	5.--
Tapping machine use.	\$	5.--
Motocrane use.	\$	3.50
Loader use	\$	3.50
1 st. cut: 4' x 2½' Dirt		
1 sidewalk cut: 10' x 2½' dirt		