

Tel. 3-8161 27 Arlington St.

May 28, 1965

#26998 Manuel F. Almeida
N. S. Irvington St., E x Church St.

Please install 1" Copper Service to
supply two-tenement house. Moved from
#2 Cornell Place. Lay with drain.

Measures of 1" Curb Stop:

E x E line Church St. 65.3

S x N " Irvington St. 7.9

Service laid with drain

Main is 36 ft. S x N line

Work done June 1, 1965

(over)

53' of 1" cop.: 36' out. 17' ins. . . .	\$	53.00
Labor.	\$	34.56
1 1" corporation, fig. 438 - Red Hed . .	\$	
1 1" cop. to cop. stop, fig. 415 - S.H. .	\$	
1 Caldwell stop box, complete - long. .	\$	
Carting.	\$	5.--
Tapping machine use.	\$	5.--
Loader use.	\$	7.--
1 street cut: 6' x 2' Bit. Gravel. . .	\$	