

35 Agawam St.

June 3, 1965

#27000 George H. Reed
E. S. Conduit St., N x Tarkiln Hill Rd

Please install 1" Copper Service to
supply bungalow. Will notify when
ready.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	180.1
W x E " Conduit St.	7.7
S x N " House	1.3

Main is 32 ft. W x E line

Work done June 15, 1965

(over)

64' of 1" cop.: 32' out. 32' ins.	8	64.00
Labor.	8	28.80
1 1" corporation, fig. 438 - Red Hed	8	
1 1" cop. to cop. stop, fig. 415.	8	
1 Caldwell stop box, complete - long	8	
Carting.	8	5.--
Drilling machine use.	8	5.--
Loader use.	8	14.--
Compressor use.	8	1.50
1 st. cut: 18' x 2 1/2' Warrenite . . .	8	
1 sidewalk cut: 10' x 2 1/2' dirt		
1 6"x1" Dresser D. S. Saddle, #1121 .	8	